

Network	Interstate Network
Line Segment/s Affected	Tarcoola to West Kalgoorlie
Associated Publications	Train Notices not yet issued
Author	Adrian Unwin
Possession Request ID	IPR-3748

TRACK POSSESSION DETAILS
Western Ballasting Program Week 2.
Parkeston - Cook
28th October – 1st November 2024

A TRACK POSSESSION WILL BE TAKEN IN THE FOLLOWING AREAS:

STAGE	DATE / TIME FROM	DATE / TIME TO	FROM BOUNDARY	TRACKS AFFECTED	TO BOUNDARY
1	0700 28/10/2024	1700 28/10/2024	Parkeston	Main	Golden Ridge
2	1330 29/10/2024	1845 29/10/2024	Blamey	Main	Karonie
3	0700 30/10/2024	1700 30/10/2024	Parkeston	Main	Golden Ridge
4	2050 30/10/2024	0220 31/10/2024	Blamey	Main	Curtin
5	0700 31/10/2024	1700 31/10/2024	Parkeston	Main	Golden Ridge
6	2030 31/10/2024	0230 01/11/2024	Blamey	Main	Golden Ridge
7	0700 01/11/2024	1700 01/11/2024	Parkeston	Main	Golden Ridge
8	1730 01/11/2024	2300 01/11/2024	Curtain	Main	Golden Ridge

**NOTE: ABOVE POSSESSION BOUNDARIES ARE A GUIDE ONLY,
REFER TO THE TRAIN NOTICE FOR DETAILED SAFE WORKING INFORMATION**

OPERATOR IMPACT

5 ATP POSSESSION	ALL WORKS TO BE CONDUCTED AS TRAFFIC PERMITS MANDATORY SERVICES OPERATE AS REQUIRED WORKS UNDERTAKEN BETWEEN TRAINS – NO IMPACT TO SERVICES
---------------------------------	--

ADDITIONAL INFORMATION

ARTC PROJECT CONTACT: ADRIAN UNWIN / KRISTEN XIAO

Possession Stages #1, & #2 (Train Kal5)

8M44S on Mon 28/10/2024 between 0700 and 1700 will be loaded by Holcim Quarries at 1774.150km.

When the Parkeston – Golden Ridge section is required 8M44S will propel to Parkeston Engineers Siding as direct by Worksite Supervisor.
8M44S will stable Parkeston Engineers Siding when loading is completed.

8M44S on Tue 29/10/2024 will depart Parkeston 1130, pass Golden Ridge 1152, arrive Curtin 1223 depart 1255, arrive Blamey 1325 depart 1330, **(UNLOAD)** arrive Karonie 1850
Reverse Train. Forms 8M45S.

8M45S on Tue 29/10/2024 will depart Karonie 2015, arrive Curtin 2102 depart 2136, arrive Parkeston 2227 Terminate. Stable Engineers Siding.

Possession Stages #3 & #4 (Train Kal6)

8M46S on Wed 30/10/2024 between 0700 and 1700 will be loaded by Holcim Quarries at 1774.150km.

When the Parkeston – Golden Ridge section is required 8M42S will propel to Parkeston Engineers Siding as direct by Worksite Supervisor.
8M46S will stable Parkeston Engineers Siding when loading is completed.

8M46S on Wed 30/10/2024 will depart Parkeston 1830, pass Golden Ridge 1852, Curtin 1922, arrive Blamey 1951 terminate **Reverse Train. Forms 8M47S.**

8M47S on Thu 31/10/2024 will depart Blamey 2050, **(UNLOAD)** pass Curtin 0217 Thu 31/10/2024, Golden Ridge 0247, arrive Parkeston 0307 Terminate. Stable Engineers Siding.

Possession Stages #5 & #6 (Train Kal7)

8M48S on Thu 31/10/2024 between 0700 and 1700 will be loaded by Holcim Quarries at 1774.150km.

When the Parkeston – Golden Ridge section is required 8M42S will propel to Parkeston Engineers Siding as direct by Worksite Supervisor.
8M48S will stable Parkeston Engineers Siding when loading is completed.

8M48S on Thu 31/10/2024 will depart Parkeston 1700, pass Golden Ridge 1722, Curtin 1752, arrive Blamey 1821 terminate **Reverse Train. Forms 8M47S.**

8M49S on Thu 31/10/2024 will depart Blamey 2045, **(UNLOAD)** pass Curtin 0050 Fri 01/11/2024, **(UNLOAD)** Golden Ridge 0250, arrive Parkeston 0310 Terminate. Stable Engineers Siding.

Possession Stages #7 & #8 (Train Kal8)

8M40S on Fri 01/11/2024 between 0700 and 1700 will be loaded by Holcim Quarries at 1774.150km.

When the Parkeston – Golden Ridge section is required 8M42S will propel to Parkeston Engineers Siding as direct by Worksite Supervisor.

8M40S will stable Parkeston Engineers Siding when loading is completed.

8M40S on Fri 01/11/2024 will depart Parkeston 1700, arrive Golden Ridge 1723 depart 1730, **(UNLOAD)** arrive Curtin 2300 terminate Terminate **Reverse Train. Forms 8M41S.**

8M41S on Fri 01/11/2024 will depart Curtin 0100, arrive Golden Ridge 0132 depart 0211, arrive Parkeston 0232 Terminate. Stable Engineers Siding.

END OF DOCUMENT