

Network	Interstate Network
Line Segment/s Affected	Tarcoola to West Kalgoorlie
Associated Publications	Train Notices not yet issued
Author	Adrian Unwin
Possession Request ID	IPR-3757

TRACK POSSESSION DETAILS Western Ballasting Program Week 4. Parkeston - Cook 11th – 16th November 2024

A TRACK POSSESSION WILL BE TAKEN IN THE FOLLOWING AREAS:

STAGE	DATE / TIME FROM	DATE / TIME TO	FROM BOUNDARY	TRACKS AFFECTED	TO BOUNDARY
1	0700 11/11/2024	1700 11/11/2024	Parkeston	Main	Golden Ridge
2	1830 12/11/2024	2230 12/11/2024	Zanthus	Main	Coonana
3	0700 13/11/2024	1700 13/11/2024	Parkeston	Main	Golden Ridge
4	2100 13/11/2024	0230 14/11/2024	Coonana	Main	Chifley
5	0700 14/11/2024	1700 14/11/2024	Parkeston	Main	Golden Ridge
6	2000 15/11/2024	2300 15/11/2024	Wilban	Main	Rawlinna
7	2300 15/11/2024	0200 16/11/2024	Wilban	Main	Rawlinna

NOTE: ABOVE POSSESSION BOUNDARIES ARE A GUIDE ONLY,
REFER TO THE TRAIN NOTICE FOR DETAILED SAFE WORKING INFORMATION

OPERATOR IMPACT

5 ATP POSSESSION	ALL WORKS TO BE CONDUCTED AS TRAFFIC PERMITS MANDATORY SERVICES OPERATE AS REQUIRED WORKS UNDERTAKEN BETWEEN TRAINS – NO IMPACT TO SERVICES
---------------------------------	--

ADDITIONAL INFORMATION

ARTC PROJECT CONTACT: ADRIAN UNWIN / KRISTEN XIAO

Possession Stages #1, & #2 (Train Kal3)

8M46S on Mon 11/11/2024 between 0700 and 1700 will be loaded by Holcim Quarries at 1774.150km.

When the Parkeston – Golden Ridge section is required 8M46S will propel to Parkeston Engineers Siding as direct by Worksite Supervisor.

8M46S will stable Parkeston Engineers Siding when loading is completed.

8M46S on Tue 12/11/2024 will depart Parkeston 1500, pass Golden Ridge 1522, Blamey 1620, arrive Coonana 1734 depart 1830, (UNLOAD) arrive Zanthus 2230 **Terminate**.

Reverse Train. Forms 8M47S.

8M47S on Wed 13/11/2024 will depart Zanthus 0030, arrive Blamey 0215 depart 0308, arrive Parkeston 0425 **Terminate**. Stable Engineers Siding.

Possession Stages #3 & #4 (Train Kal4)

8M48S on Wed 13/11/2024 between 0700 and 1700 will be loaded by Holcim Quarries at 1774.150km.

When the Parkeston – Golden Ridge section is required 8M48S will propel to Parkeston Engineers Siding as direct by Worksite Supervisor.

8M48S will stable Parkeston Engineers Siding when loading is completed.

8M48S on Wed 13/11/2024 will depart Parkeston 1845, pass Golden Ridge 1907, Blamey 2005, arrive Chifley 2049 depart 2100, (UNLOAD) arrive Coonana 0230 terminate **Reverse Train. Forms 8M49S.**

8M49S on Thu 14/11/2024 will depart Coonana 0330, arrive Blamey 0440 depart 0533, arrive Parkeston 0650 **Terminate**. Stable Engineers Siding.

Possession Stages #5,#6 & #7(Train Kal11)

8M40S on Thu 14/11/2024 between 0700 and 1700 will be loaded by Holcim Quarries at 1774.150km.

When the Parkeston – Golden Ridge section is required 8M42S will propel to Parkeston Engineers Siding as direct by Worksite Supervisor.

8M40S will stable Parkeston Engineers Siding when loading is completed.

8M40S on Fri 15/11/2024 will depart Parkeston 0730, arrive Curtin 0823 depart 0844, arrive Coonana 1027 depart 1101, arrive Zanthus 1134 depart 1220, pass Rawlinna 1445, arrive Haig 1547 terminate **Reverse Train. Forms 8M41S.**

8M41S on Fri 15/11/2024 will depart Haig 1940, arrive Wilban 2012 depart 2020, (UNLOAD) Rawlinna 2250, (UNLOAD) arrive Naretha 0200 depart 0320 Sat 16/11/2024, arrive Kitchener 0415 depart 0520, pass Zanthus 0613, arrive Blamey 0757 depart 0854, arrive Parkeston 1011 **Terminate**. Stable Engineers Siding.



END OF DOCUMENT