



AUSTRALIAN RAIL TRACK CORPORATION LTD

# SAFE Notice 2010

Number: 2-1360

To be read in conjunction with  
Train Alteration Advice (TAA) No 0541 - 2010

## Mangoola – Sandy Hollow

## Mangoola Coal Balloon Loop

### Installation of new Number 53 Turnout

Commencing at 0600 hours Tuesday 10<sup>th</sup> August 2010 to 0600 hours Friday 13<sup>th</sup> August 2010 or until the works are completed, the following work will be carried out

Abi Group and Ansaldo will undertake the Installation of number 53 Non-commissioned turnout (TG 1:18.5) for the New Mangoola Coal Balloon Loop in the Mangoola to Sandy Hollow section on the Ulan branch line.

New turnout 53 will be installed on the main line at 306.965km facing points for down direction rail vehicle traffic movements. The non commissioned turnout is part of the New Mangoola Coal Balloon loop construction which will be commissioned at a later date.

Prior to returning the main line to traffic a Qualified Person must personally ensure that the new non commissioned 53 turnout have both the tangential and swingnose switches spiked and secured with two points clips and XL locks in the normal position.

An Infrastructure Booking Authority (ANRF 003) must be compiled as per ANWT 312 and ANPR 704 for the new crossovers installed in the ARTC rail infrastructure network.

Site Superintendent: Fred Emblen  
Project Engineer: Chris Sahnou

Newcastle, 27<sup>th</sup> July 2010

**Operations Manager North/ South  
Australian Rail Track Corporation**

Return to Controlling Manager: Date.....Signed.....

(Cut along this line and forward the detached receipt to your Controlling Manager)

To Controlling Manager.....

Received Safe Notice No.....2010 Date.....Signed.....

Name: (print).....Location.....

(Controlling Manager to retain this acknowledgment of receipt of this safe notice for record purposes for 90 days)

# MANGOOLA

